



Construction Update

Quechee Main Street Culvert Replacement Project

DATE: Thursday, August 4th, 2023

Project Description: Improvements include replacing an existing 5-foot diameter CMP culvert with a new 6' high and 10' wide precast concrete box culvert, water main, sewer main and storm drain relocations, reconstruction of a stone masonry wall, and pavement restoration.

Upcoming Construction Activities: Construction crews will be mobilizing next Tuesday August 8th and installing the necessary temporary water, sewer, and drainage utilities along with a temporary traffic lane through the end of Friday August 11th.

Future Construction Activities: Culvert preparation and installation work will begin on Monday August 14th with an anticipated completion date of Thursday August 31st. Water, Sewer and drainage relocations, road restoration including pavement, masonry wall restoration, guardrail and other miscellaneous work is scheduled to be completed around September 29th.

Traffic & Pedestrian Access Impacts: The project will strive to maintain a minimum of one-way traffic and pedestrian access along Quechee Main Street throughout working hours with short stoppages or delays minimized to the greatest extent possible. Temporary traffic lights will be installed to control vehicles after hours and when practicable during construction hours. Two-way traffic shall be allowed to the greatest extent possible when there is no construction activity onsite.

Water Service Impacts: The contractor will notify residents prior to any planned shutdown. There is currently an anticipated shutdown of the water main for approximately four hours on either Thursday the 10th or Friday the 11th.

Notices of any planned or emergency shutdowns, or any subsequently required boil water notice will be distributed by the contractor door to door and through the email addresses voluntarily provided.

Projected Completion: Construction of the culvert is scheduled to be substantially complete by August 31st, with all work to be completed by September 29th, 2023.

Public Works Project Manager: Christopher Holzwarth

Telephone: 802-295-3622

Email: cholzwarth@hartford-vt.org

Engineers: Dufresne Group

Project Manager: Charlie Flower, P.E.

Telephone: 802-279-3546

Email: cflower@dufresnegroup.com

Website: <http://www.dufresnegroup.com>

Town of Hartford



To learn more about Hartford Construction Projects, visit our [projects website](#).