



Construction Update

Quechee Main Street Culvert Replacement Project

DATE: Friday, August 11th, 2023

Project Description: Improvements include replacing an existing 5-foot diameter CMP culvert with a new 6' high and 10' wide precast concrete box culvert, water main, sewer main and storm drain relocations, reconstruction of a stone masonry wall, and pavement restoration.

Completed Construction Activities: Crews mobilized to the site, started clearing, installed the temporary water main, and capped an unused 4" water main.

Upcoming Construction Activities: Crews will install a temporary bypass sewer and start the temporary stream bypass on Monday the 14th and complete it on Tuesday the 15th and excavate for the new box culvert on Thursday the 16th through Saturday the 18th.

Future Construction Activities: Culvert preparation and installation work will continue from Monday the 21st through Wednesday the 23rd. With delivery and installation of the first set of culvert boxes anticipated on Thursday the 24th. Water, Sewer guardrail, age relocations, road restoration including pavement, masonry wall restoration, guardrail and other miscellaneous work is scheduled to be completed around September 29th.

Traffic & Pedestrian Access Impacts: The project will strive to maintain a minimum of one-way traffic and pedestrian access along Quechee Main Street throughout working hours with short stoppages or delays minimized to the greatest extent possible. Temporary traffic lights will be installed to control vehicles after hours and when practicable during construction hours. Two-way traffic shall be allowed to the greatest extent possible when there is no construction activity onsite.

Water Service Impacts: The contractor has no planned shutdowns for the week.

Notices of any planned or emergency shutdowns, or any subsequently required boil water notice will be distributed by the contractor door to door and through the email addresses voluntarily provided.

Projected Completion: Construction of the culvert is scheduled to be substantially complete by August 31st, with all work to be completed by September 29th, 2023.

Public Works Project Manager: Christopher Holzwarth

Telephone: 802-295-3622

Email: cholzwarth@hartford-vt.org

Engineers: Dufresne Group

Project Manager: Charlie Flower, P.E.

Telephone: 802-279-3546

Email: cflower@dufresnegroup.com

Website: <http://www.dufresnegroup.com>

Town of Hartford



To learn more about Hartford Construction Projects, visit our [projects website](#).