



Construction Update

Quechee Main Street Culvert Replacement Project

DATE: Friday, August 18th, 2023

Project Description: Improvements include replacing an existing 5-foot diameter CMP culvert with a new 6' high and 10' wide precast concrete box culvert, water main, sewer main and storm drain relocations, reconstruction of a stone masonry wall, and pavement restoration.

Recently Completed Construction Activities: Crews upsized the water main bypass out of an abundance of caution, installed a sewer main bypass with dual pumps, installed a stream bypass, and installed a stone check dam to protect the stream.

Upcoming Construction Activities: Crews will be onsite Saturday morning the 19th to perform miscellaneous task and restoring the church parking lot to allow for Sunday morning service. Crews will be prepping for, receiving, and setting the downstream half of the culvert, headwalls, and wingwalls on Monday the 21st through Friday the 25th. On Thursday the 24th Green Mountain power will isolate and shut power off through the work zone without a loss of power to any customers allowing a crane to set sections in conflict with the power lines.

Future Construction Activities: Installation of the upper half of the culvert, headwalls, and wingwalls will continue from Monday the 28th through Friday the 1st of September. Water, Sewer, road restoration including pavement, masonry wall restoration, guardrail and other miscellaneous work is scheduled to be completed around September 29th.

Traffic & Pedestrian Access Impacts: The project will strive to maintain a minimum of one-way traffic and pedestrian access along Quechee Main Street throughout working hours with short stoppages or delays minimized to the greatest extent possible. Temporary traffic lights will be installed to control vehicles after hours and when practicable during construction hours. Two-way traffic shall be allowed to the greatest extent possible when there is no construction activity onsite.

Water Service Impacts: The contractor has no planned shutdowns for the week.

Notices of any planned or emergency shutdowns, or any subsequently required boil water notice will be distributed by the contractor door to door and through the email addresses voluntarily provided.

Projected Completion: Construction of the culvert is scheduled to be substantially complete by August 31st, with all work to be completed by September 29th, 2023.

Public Works Project Manager: Christopher Holzwarth

Telephone: 802-295-3622

Email: cholzwarth@hartford-vt.org

Engineers: Dufresne Group

Project Manager: Charlie Flower, P.E.

Telephone: 802-279-3546

Email: cflower@dufresnegroup.com

Website: <http://www.dufresnegroup.com>

Town of Hartford



To learn more about Hartford Construction Projects, visit our [projects website](#).