



Construction Update

Quechee Main Street Culvert Replacement Project

DATE: Friday, September 8th, 2023

Project Description: Improvements include replacing an existing 5-foot diameter CMP culvert with a new 6' high and 10' wide precast concrete box culvert, water main, sewer main and storm drain relocations, reconstruction of a stone masonry wall, and pavement restoration.

Recently Completed Construction Activities: Crews from Nott's prepped and installed the next two sections of culvert.

Upcoming Construction Activities: Construction will resume on Monday September 11th with the exterior grouting, insulating, and backfilling of the installed sections to allow for a temporary road along the southerly end of the culvert while excavation and prepping for the next two sections occurs through the week with those sections to be set by crane on Friday September 15th.

Traffic & Pedestrian Access Impacts: The project will strive to maintain a minimum of one-way traffic and pedestrian access along Quechee Main Street throughout working hours with short stoppages or delays minimized to the greatest extent possible. Temporary traffic lights will be installed to control vehicles after hours and when practicable during construction hours. Two-way traffic shall be allowed to the greatest extent possible when there is no construction activity onsite.

Water Service Impacts: The contractor has no planned shutdowns for the week.

Projected Completion: Construction of the culvert is scheduled to be substantially complete by September 7th with all work to be completed by October 6th, 2023.

Public Works Project Manager: Christopher Holzwarth

Telephone: 802-295-3622

Email: cholzwarth@hartford-vt.org

Engineers: Dufresne Group

Project Manager: Charlie Flower, P.E.

Telephone: 802-279-3546

Email: cflower@dufresnegrup.com

Website: <http://www.dufresnegrup.com>

Town of Hartford



To learn more about Hartford Construction Projects, visit our [projects website](#).

